File ACT/007/022
Folder No. 3

0013

Beaver Creek Coal Company
P.O. Box AU
Price, Utah 84501
Telephone 801 637-5050

Copy to Rick & John

JWS
5-27-83

5/10/83

Mr. James W. Smith, Jr.
Coordinator of Mined Land Development
Utah Division of Oil, Gas & Mining
4241 State Office Bldg.
Salt Lake City, Utah 84114

Re: C.V. Spur Plant
Overflow Pond

Dear Mr. Smith:

This letter will document a recent phone conversation with Mr. Joe Lyons of your staff. In that conversation, I had requested an extension of time to start the construction of the plant overflow pond for the following reasons:

(1) The approval wasn't received until after May 1;

(2) Ground conditions at the spur were still too wet for construction;

(3) Shortage of contractors due the the Spanish Fork Slide.

I also requested that extensions be granted on the enlargement of Pond #6 as well as the site ditch cleaning to allow for all this work to be completed at one time by one contractor. Mr. Lyons agreed with the extension verbally, and requested that I formalize our needs in a letter to you.

A contractor has been selected at this time, and is tentatively scheduled to start these projects on May 17. Completion is expected within 3 weeks of that date.

In regards to stipulation 3-28-38-1 JL of your April 21, 1983 approval letter, I am also requesting that the 10 day time period for pumping and cleaning of the ponds 1,2 & 3 apply only to the pumping portion.

I am requesting that the sediment cleaning deadline be extended to 30 days from the completion of the plant overflow pond system - this will allow time for some drying prior to cleaning.

RECEIVED
MAY 27 1983
DIVISION OF
OIL GAS & MINING

I have also enclosed a proposed record sheet for the plant overflow pond as per my conversation with Joe Lyons. If this is acceptable, it will satisfy the recording stipulation placed on the approval of the plant overflow pond. This sheet will replace the sheet proposed by D.O.G.& M.

Beaver Creek Coal Company is therefore requesting that a 30-day extension be granted to allow for ditch cleaning, and the start of construction on Pond #6 and the Plant Overflow Pond.

If you have any questions, or need any further information, please let me know.

Respectfully,

DAN W. GUY
Permits Manager

cc: Tim Laros
File

C.V. SPUR

PLANT OVERFLOW RECORD

Date	Plant Overflow		Pond Level	Pumping	Runoff Conditions	Remarks
	Yes	No				